



THE STANLEY THEATRE

Utica, NY

Line Set Schedule as of May 15 2009

Lineset #		Distance from pro wall to c/l of	Purpose	Pipe Contains
HC	Set		Main Drape	With Track
1	3'3"		General Purpose	Border
2	3'9"		General Purpose	Portal Legs
3	4'3"		General Purpose	
4	4'9"		General Purpose	
5	5'3"		General Purpose	
6	5'9"		General Purpose	
7	6'3"		FUTURE-INSTALL	
8	6'9"		General Purpose	
9	7'3"		FUTURE-INSTALL	
10	7'9"		General Purpose	
11	8'3"		Movie Screen	Permanent installation
12	8'9"		FUTURE-INSTALL	
13	9'3"		FUTURE-INSTALL	
14	9'9"		General Purpose	
15	10'3"		General Purpose	
16	10'9"		General Purpose	
17	11'3"		General Purpose	
18	11'9"		FUTURE-INSTALL	
19	12'3"		General Purpose	
20	12'9"		FUTURE-INSTALL	
21	13'3"		General Purpose	
22	13'9"		FUTURE-INSTALL	
23	14'3"		FUTURE-INSTALL	
24	14'9"		General Purpose	
25	15'3"		General Purpose	
26	15'9"		General Purpose	
27	16'3"		FUTURE-INSTALL	
28	16'9"		General Purpose	
29	17'3"		General Purpose	
30	17'9"		FUTURE-INSTALL	
31	18'3"		General Purpose	
32	18'9"		FUTURE-INSTALL	
33	19'3"		General Purpose	
34	19'9"		FUTURE-INSTALL	
35	20'3"		General Purpose	
36	20'9"		FUTURE-INSTALL	
37	21'3"		General Purpose	
38	21'9"		General Purpose	
39	22'3"		FUTURE-INSTALL	
40	22'9"		General Purpose	
41	23'3"		FUTURE-INSTALL	
42	23'9"		FUTURE-INSTALL	

43	24'3"	General Purpose	
44	24'9"	FUTURE-INSTALL	
45	25'3"	FUTURE-INSTALL	
46	25'9"	General Purpose	
47	26'3"	FUTURE-INSTALL	
48	26'9"	General Purpose	
49	27'3"	FUTURE-INSTALL	
50	27'9"	FUTURE-INSTALL	
51	28'3"	General Purpose	
52	28'9"	FUTURE-INSTALL	
53	29'3"	General Purpose	
54	29'9"	FUTURE-INSTALL	
55	30'3"	FUTURE-INSTALL	
56	30'9"	FUTURE-INSTALL	
57	31'3"	General Purpose	
58	31'9"	FUTURE-INSTALL	
59	32'3"	General Purpose	
60	32'9"	FUTURE-INSTALL	
61	33'3"	General Purpose	
62	33'9"	FUTURE-INSTALL	
63	34'3"	General Purpose	
64	34'9"	FUTURE-INSTALL	
65	35'3"	General Purpose	Up Stage Traveler Non-Movable
66	35'9"	FUTURE-INSTALL	
67	36'3"	General Purpose	
68	36'9"	FUTURE-INSTALL	
69	37'3"	General Purpose	
70	37'9"	FUTURE-INSTALL	
71	38'3"	FUTURE-INSTALL	
72	38'9"	FUTURE-INSTALL	
73	39'3"	General Purpose	
74	39'9"	FUTURE-INSTALL	
75	40'3"	General Purpose	
76	40'9"	FUTURE-INSTALL	
77	41'3"	General Purpose	
78	41'9"	FUTURE-INSTALL	
79	42'3"	FUTURE-INSTALL	
80	42'9"	General Purpose	
81	43'3"	FUTURE-INSTALL	
82	43'9"	FUTURE-INSTALL	
83	44'3"	General Purpose	
84	44'9"	FUTURE-INSTALL	
85	45'3"	FUTURE-INSTALL	
86	45'9"	General Purpose	
87	46'3"	General Purpose	
88	46'9"	FUTURE-INSTALL	
89	47'3"	General Purpose	
90	47'9"	FUTURE-INSTALL	
91	48'3"	General Purpose	
92	48'9"	FUTURE-INSTALL	
93	49'3"	General Purpose	Scrim
94	49'9"	General Purpose	Cyc
95	50'3"	FUTURE-INSTALL	

Fly System:

Grid height is 75' - 3"
Pipes are 63' long
Line set travel: 66'-10"
5 Sets Of Legs and Borders

Single Purchase Counterweight
71,000# bricks above pipe weight.
49 sets at 6 inch on center with 5 lift lines per set.
Arbors are 1,820 lb capacity.